

PROJECT: Lincoln Street Sidewalk Project
LOCATION: Lexington, MA
CONTRACTOR: Allied Paving Corporation



PROJECT SCHEDULE

DATE	TASK DESCRIPTION	DURATION	START	FINISH
WEEK OF 8/29/22	INSTALL SILT SACKS	1 DAY	8/30/2022	8/30/2022
	INSTALL COMPOST FILTER TUBES	1 DAY	8/30/2022	8/30/2022
	TREE REMOVAL	1 DAY	9/2/2022	9/2/2022
WEEK OF 9/5/22	WORK ON PROJECT LAYOUT/SURVEY		9/5/2022	9/9/2022
WEEK OF 9/12/22	INSTALL TREE PROTECTION - ARMORING	2 DAYS	9/14/2022	9/15/2022
	INSTALL TREE PROTECTION FENCE	2 DAYS	9/15/2022	9/16/2022
	SAWCUT ROAD FOR EDGE OF NEW HMA BERM	1 DAY	9/16/2022	9/16/2022
WEEK OF 9/19/22	PERFORM TEST PITS	1 DAY	9/20/2022	9/20/2022
	BEGIN EXCAVATION FOR NEW SIDEWALK, EXCAVATE STUMPS, ETC.	3 DAYS	9/21/2022	9/23/2022
WEEK OF 9/26/22	CONTINUE EXCAVATION FOR NEW SIDEWALK	5 DAYS	9/26/2022	9/30/2022
	BEGIN INSTALLATION OF DRAINAGE STRUCTURES & PIPE	3 DAYS	9/28/2022	9/30/2022
	PREP FOR HMA BERM PAD	2 DAYS	9/29/2022	9/30/2022
WEEK OF 10/3/22	CONTINUE INSTALLATION OF DRAINAGE STRUCTURES & PIPE	5 DAYS	10/3/2022	10/7/2022
	CONTINUE PREP & INSTALL HMA BERM PAD	5 DAYS	10/3/2022	10/7/2022
	REMOVE & RESET BALANCE STONE WALL	3 DAYS	10/3/2022	10/5/2022
WEEK OF 10/10/22	INSTALL HMA BERM	2 DAYS	10/11/2022	10/12/2022
	INSTALL GRAVEL & FINE GRADE HMA SIDEWALK	2 DAYS	10/13/2022	10/14/2022
WEEK OF 10/17/22	CONTINUE GRAVEL & FINE GRADE HMA SIDEWALK	4 DAYS	10/17/2022	10/20/2022
	R&R MAILBOXES	2 DAYS	10/19/2022	10/20/2022
	INSTALL BINDER COURSE HMA SIDEWALKS/DRIVEWAYS	1 DAY	10/21/2022	10/21/2022
WEEK OF 10/24/22	PREP, GRAVEL, FORM, POUR CEMENT CONCRETE WHEELCHAIR RAMPS/SIDEWALKS	3 DAYS	10/24/2022	10/26/2022
	INSTALL RRFB FOUNDATIONS	1 DAY	10/25/2022	10/25/2022
	GRAVEL, FINE GRADE PARKING LOT	2 DAYS	10/26/2022	10/27/2022
	TREE TRIMMING	1 DAY	10/28/2022	10/28/2022
WEEK OF 10/31/22	INSTALL HMA TOP COURSE SIDEWALKS/DRIVEWAYS	2 DAYS	10/31/2022	11/1/2022
	RESET MISCELLANEOUS WALKWAY TREATMENTS AND RESTORATION	2 DAYS	11/2/2022	11/3/2022
	INSTALLATION OF NEW PLANTINGS	2 DAYS	11/3/2022	11/4/2022
WEEK OF 11/7/22	INSTALLATION OF RRFB	1 DAY	11/7/2022	11/7/2022
	INSTALL LOAM AND PERFORM ALL SIDEWALK/SITE RESTORATION	3 DAYS	11/8/2022	11/10/2022
WEEK OF 11/14/22	INSTALL PAVEMENT MARKINGS	2 DAYS	11/14/2022	11/15/2022
	NEW SIGN INSTALLATION	1 DAY	11/16/2022	11/16/2022
	SEEDING	1 DAY	11/17/2022	11/17/2022