TOWN OF LEXINGTON 2022 PHASE 2 - UPDATED 6/17/22

WORK LOCATION (STREETS)	WORK DESCRIPTION	WEEK OF 6/13					WEEK OF 6/20					WEEK OF 6/27					WEEK OF 7/4					WEEK OF 7/11					WEEK OF 7/18					WEEK OF 7/25				
		MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI	MON	TUE	WED	THU	FRI
		6/13	6/14	6/15	6/16	6/17	6/20	6/21	6/22	6/23	6/24	6/27	6/28	6/29	6/30	7/1	7/4	7/5	7/6	7/7	7/8	7/11	7/12	7/13	7/14	7/15	7/18	7/19	7/20	7/21	7/22	7/25	7/26	7/27	7/28	7/29
PHASE 2: **Rindge Road, South Rindge Road, Leighton Avenue, Circle Road, Sheila Road, Orchard Lane, Farm Road, Richard Road, Anthony Street, Rolfe Road, York Street, Alcott Road, Hillside Terrace**	Erosion Control (completed)																																			
	Drainage (completed)																																			
	Lower and Plate Structures (completed)																																			
	Reclaim and Fine Grade																																			
	Pave Binder to Reclaimed Streets																																			
	Mill																																			
	Crackfill Milled Streets																																			
	Pave Leveler to Milled Streets																																			
	Prep and Binder Driveway Aprons																																			
	Raise Castings																																			
	Install Berm/Curbing/Ramps																																			
	Pave Top Course																																			
	Pave Driveway Aprons																																			
	Loam & Seed																																			